## **Northwest Portable Classroom Project**

## New Construction Set-up/Commisioning Checklist for the Pacific Northwest

March 31, 2003 WSUCEEP03\_062

Washington State University Extension Energy Program 925 Plum Street SE P.O. Box 43165 Olympia, WA 98504-3165



**Disclaimer:** These guidelines were prepared as an account of work sponsored by an agency of the United States government. Neither the United States government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States government or any agency thereof.

## BUILDING AMERICA EFFICIENT PORTABLE CLASSROOM PROGRAM

## NEW CONSTRUCTION SET-UP/COMMISIONING CHECKLIST FOR THE PACIFIC NORTHWEST

		Set-up Crew	Maintenance Staff
1. Roof/ceiling marr	riage line sealed with approved backer rod, caulk or foam.		
2. Floor marriage lin	ne inspected to insure integrity, and repaired if necessary.		
3. Wall marriage lin	e inspected to insure integrity, and repaired if necessary.		
4. Wiring and duct p	penetrations are sealed.		
5. 24/7/365 Program	nmable Thermostat is properly programmed.		
6. Heating/Ventilationset to design spec	on duct dampers are opened to the 100% open position or ifications.		
7. A complete main manager.	tenance and operation manual is provided to the school facilities		
8. Teacher operable control instruction	controls are affixed with a permanent label listing ns.		
9. Outside fresh air per designed num	supply is tested to insure a minimum of 15 cfm lber of occupants		
10. Ventilation exhau	st system is tested to insure the designed flow rates are provided		
11.HVAC system air	r flows are tested to insure that all designed air flows are met		
12. Occupancy contro	ols are installed and operating to manufacturer's specs		
	rements are tested and the duct system is balanced ows from each diffuser and grill.		